


Briefing Note August 2026

Briefing Note

Leitrim Village Flood Relief Scheme



Comhairle Chontae Liatroma
Leitrim County Council

Tionscadal Éireann
Project Ireland
2040




OPW

Oifig na
nOibreacha Poiblí
Office of Public Works

 Stantec

Leitrim Village Flood Relief Scheme



Draft proposed cross section at Bridge Park.

Investigations & Surveys

Site Investigation

IGSL Ltd. have completed all site investigations and groundwater monitoring has been closed out.

Topographical Survey

McDonald Surveys (MCDS) Ltd. have completed all required surveys.

Hydrological and Hydraulic Analysis

Work on scheme hydrology and the hydraulic model of the River Shannon, Ballinamore and Ballyconnel Canal and local tributaries is complete. The Hydrology and Hydraulic Modelling Reports have been updated based on detailed reviews by LCC and OPW. The hydrology report has been finalised, with the hydraulic modelling report to be finalised in coming months.

Stakeholder Engagement/ Public Consultation

The opening public consultation process was undertaken, with responses from this consultation included in the Constraints Study Report. A second Public Consultation was undertaken in early 2025. The content presented at both Public Consultation events is available on the project webpage.


Meetings with landowners are currently progressing with further scheme detail available for discussion.

Communications/ Website

Information on the progress of works associated with the Leitrim Village Flood Relief Scheme has been added to the scheme webpage. The webpage is being updated on a regular basis and can be found at: www.leitrim.ie/council/services/flood-management/leitrim-village-flood-relief-scheme/

Health & Safety

Risk assessments are ongoing.



Draft proposed cross section at Leitrim Quay.



Photomontage of Proposed Scheme at Leitrim Marina Apartments (South).

Environmental/ Archaeological Tasks

Extensive environmental surveys have been undertaken to support assessments as part of the Leitrim Village FRS.

Advanced archaeological investigations have been undertaken, including geophysical surveys of all scheme areas and archaeological test excavations at the site of Leitrim Castle. Reporting for all works has been closed out.

Consultation associated with the Environmental Impact Assessments Scoping has been closed out.

Submission of the Draft Environmental Impact Assessment Report (EIAR) for review has been completed. A draft Natura Impact Statement (NIS) has also been produced. The environmental assessments are now subject to a detailed review and update before finalisation of the documentation.

Options Assessment

Options assessment tasks are complete. The proposed scheme for Leitrim Village has now been finalised. Landowner discussions are ongoing with feedback considered in the proposed scheme final details. The options assessment report has undergone further updates, with finalisation of the report pending.

Approval Process

The next milestone following EIAR review is submitting the Proposed Scheme documentation for project approval gate review. Required documentation includes engineering and environmental reporting deliverables produced to date. Following successful approval, the scheme can progress towards lodging a planning application.

Work Activities Planned for Next Period

Complete review of draft Environmental Impact Assessment reporting and subsequently update the reporting.

Key Upcoming Milestones

Finalise the Hydraulic Modelling Report and Options Assessment Report.